

Daily Log

search: "GSEF" · 1 entry · generated 2026-05-06 23:15

Thursday, April 30, 2026

Timeon P. · RPL10 GSEF 1/2, CMDF 1/2, IDFNX5 · logged 2026-04-30 18:37

Completed a field walk with the FE team through the GSEF's 1/2, CMDF 1/2, and IDFNX5.

Photos of the temporary 2 post rack in GSEF 1 for the temporary splices were taken. Temp splices of two 192 fibers in IDFNX5 were completed by Clear Core.

SFE Paul informed us that the horizontal ladder runway in both CMDF's will have to move away from their respective walls by approx. 5" to allow for adequate space for the fiber to be routed within the bend radius. The changes will be redlined after installation per Hargis. This will also allow for the horizontal crossovers to be installed with out the overhead support. As the CMDF's have been buildout to spec, the FE's are reviewing to see if this will be a change order.